

WATER WATER TANK WATERPROOFING MONITORING BOARD USING NEOPOX® CR						
Project:			Contract number:			
Location:			Category:			
			Main material :			
			Auxiliary materials :			
TEST CONTENT						
Order	Inspection work	Time Day, month, year	Evaluate		CONFIRM	
			TRUE	Fasle	Construction unit	Consulting supervision
1	Weather forecast no rain for 5-7 days		☐	☐		
2	Check the waterproof surface hygiene		☐	☐		
3	Check pre-installed pipes (if any)		☐	☐		
4	Check the work of pouring the drain pipe collar, through the wall		☐	☐		
5	Độ ẩm bề mặt : %		☐	☐		
6	Check the lining material (rate kg/m2) after Hours		☐	☐		
7	Check the waterproof layer 1 (rate kg/m2) after Hours		☐	☐		
8	Check the 2nd waterproof layer (rate kg/m2) after Hours		☐	☐		
9	Check the 3rd layer of waterproofing (rate kg/m2) after Hours (if any)		☐	☐		
10	Test water after 7 days		☐	☐		
11	Check for seepage after 24 hours and handover		☐	☐		
OPINIONS/ACTUAL WORK (IF ANY)						
Order	Content	Thời gian	CONFIRM			
			Construction unit	Consulting supervision		
CONCLUDE						
☐ Agree to transfer to next job ☐ Refuse to transfer to next job						
Ingredient		Full name		Sign		
Construction unit						
Consulting supervision						

Note: Pictures are required during the acceptance process of each step.