

BALCONY WATERPROOFING MONITORING BOARD PROTECTIVE COATING USED NEOPROOF 360 W+ NEOTEXTILE						
Project:			Contract Number::			
Location:			Category:			
			Main material:			
			Auxiliary materials:			
TEST CONTENT						
TT	TEST CONTENT	Time Day, month, year	Evaluate		CONFIRM	
			TRUE	FALSE	Construction unit	Monitor
1	Dự báo thời tiết không mưa trong 5-7 ngày		<input type="checkbox"/>	<input type="checkbox"/>		
2	Check the waterproof surface hygiene		<input type="checkbox"/>	<input type="checkbox"/>		
3	Check pre-installed pipes (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
4	Check the work of filling the drain neck		<input type="checkbox"/>	<input type="checkbox"/>		
5	Check the moisture of the entire surface to ensure		<input type="checkbox"/>	<input type="checkbox"/>		
6	Kiểm tra lớp vật liệu lót khô sau Giờ		<input type="checkbox"/>	<input type="checkbox"/>		
7	Check the waterproof layer 1 (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
8	Check reinforcement of wall corners and entire floor with NeotexTile NTP fabric mesh		<input type="checkbox"/>	<input type="checkbox"/>		
9	Check the 2nd waterproof layer (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
10	Check the 3rd layer of waterproofing (rated kg/m2) afterHours (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
11	Test water after 7 days		<input type="checkbox"/>	<input type="checkbox"/>		
12	Check for seepage after 24 hours and handover		<input type="checkbox"/>	<input type="checkbox"/>		
OPINIONS/ACTUAL WORK (IF ANY)						
TT	Content	Time	CONFIRM			
					Construction unit	Monitor
CONCLUDE						
<input type="checkbox"/> Agree to transfer to next job <input type="checkbox"/> Refuse to transfer to next job						
Ingredient		Full name		Sign		
Construction unit						
Monitor						

Note: Pictures are required during the acceptance process of each step.