

WATERPROOF MONITORING PANEL FOR OPEN PARKING ROOF USING NEOPROOF POLYUREA R+ NEODUR FT ELASTIC

Project:	Contract number:
Location:	Category:
	Main material :
	Auxiliary materials :

TEST CONTENT

Order	Inspection work	Time Day, month, year	Evaluate		CONFIRM	
			TRUE	Fasle	Construction unit	Consulting supervision
1	Weather forecast no rain for 5-7 days		<input type="checkbox"/>	<input type="checkbox"/>		
2	Check the waterproof surface hygiene		<input type="checkbox"/>	<input type="checkbox"/>		
3	Check and treat structural cracks (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
4	Check the work of filling the drain neck		<input type="checkbox"/>	<input type="checkbox"/>		
5	Check the moisture of the entire surface to ensure		<input type="checkbox"/>	<input checked="" type="checkbox"/>		
6	Check the dry lining material after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
7	Check the waterproof layer 1 (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
8	Check the 2nd waterproof layer (rate kg/m2) afterHours		<input type="checkbox"/>	<input type="checkbox"/>		
9	Sprinkle quartz sand to create roughness (standard kg/m2)		<input type="checkbox"/>	<input type="checkbox"/>		
10	Check the waterproof layer 3 (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
11	Check the waterproof layer 4 (rate kg/m2) afterHours (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
12	Test water after 7 days		<input type="checkbox"/>	<input type="checkbox"/>		
13	Check for seepage after 24 hours and handover		<input type="checkbox"/>	<input type="checkbox"/>		

OPINIONS/ACTUAL WORK (IF ANY)

Order	Content	Thời gian	CONFIRM	
			Construction unit	Consulting supervision

CONCLUDE

Agree to transfer to next job

Refuse to transfer to next job

Ingredient	Full name	Sign
Construction unit		
Consulting supervision		

Note: Pictures are required during the acceptance process of each step.