

**BALCONY WATERPROOFING MONITORING BOARD PROTECTIVE COATING USED NEOPROOF PU360**

Project:	Contract Number:: .....
Location:	Category: .....
	Main material: .....
	Auxiliary materials: .....

**TEST CONTENT**

TT	TEST CONTENT	Time Day, month, year	Evaluate		CONFIRM	
			TRUE	FALSE	Construction unit	Monitor
1	Dự báo thời tiết không mưa trong 5-7 ngày		<input type="checkbox"/>	<input type="checkbox"/>		
2	Check the waterproof surface hygiene		<input type="checkbox"/>	<input type="checkbox"/>		
3	Check pre-installed pipes (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
4	Check the work of filling the drain neck		<input type="checkbox"/>	<input type="checkbox"/>		
5	Check the moisture of the entire surface to ensure .....		<input type="checkbox"/>	<input type="checkbox"/>		
6	Kiểm tra lớp vật liệu lót khô sau ..... Giờ		<input type="checkbox"/>	<input type="checkbox"/>		
7	Check the waterproof layer 1 (rate ..... kg/m2) after ..... Hours		<input type="checkbox"/>	<input type="checkbox"/>		
8	Check the reinforcement of wall corner with NeotexTile NP fabric mesh		<input type="checkbox"/>	<input type="checkbox"/>		
9	Check the 2nd waterproof layer (rate ..... kg/m2) after ..... Hours		<input type="checkbox"/>	<input type="checkbox"/>		
10	Check the 3rd layer of waterproofing (rated ..... kg/m2) after .....Hours (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
11	Test water after 7 days		<input type="checkbox"/>	<input type="checkbox"/>		
12	Check for seepage after 24 hours and handover		<input type="checkbox"/>	<input type="checkbox"/>		

**OPINIONS/ACTUAL WORK (IF ANY)**

TT	Content	Time	CONFIRM	
			Construction unit	Monitor

**CONCLUDE**

Agree to transfer to next job  
 Refuse to transfer to next job

Ingredient	Full name	Sign
<b>Construction unit</b>		
<b>Monitor</b>		

Note: Pictures are required during the acceptance process of each step.