

BALCONY WATERPROOFING MONITORING BOARD PROTECTIVE COATING USED REVINEX FLEX U360

Project:	Contract Number::
Location:	Category:
	Main material:
	Auxiliary materials:

TEST CONTENT

TT	TEST CONTENT	Time Day, month, year	Evaluate		CONFIRM	
			TRUE	FALSE	Construction unit	Monitor
1	Dự báo thời tiết không mưa trong 3-5 ngày		<input type="checkbox"/>	<input type="checkbox"/>		
2	Check the waterproof surface hygiene		<input checked="" type="checkbox"/>	<input type="checkbox"/>		
3	Check pre-installed pipes (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
4	Check the work of filling the drain neck		<input type="checkbox"/>	<input type="checkbox"/>		
5	Check the waterproof layer 1 (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
6	Check reinforcement of wall corners and entire floor with fiberglass mesh		<input type="checkbox"/>	<input type="checkbox"/>		
7	Check the 2nd waterproof layer (rate kg/m2) after Hours		<input type="checkbox"/>	<input type="checkbox"/>		
8	Check the 3rd layer of waterproofing (rated kg/m2) afterHours (if any)		<input type="checkbox"/>	<input type="checkbox"/>		
9	Test water after 7 days		<input type="checkbox"/>	<input type="checkbox"/>		
10	Check for seepage after 24 hours and handover		<input type="checkbox"/>	<input type="checkbox"/>		

OPINIONS/ACTUAL WORK (IF ANY)

TT	Content	Time	CONFIRM	
			Construction unit	Monitor

CONCLUDE

Agree to transfer to next job

Refuse to transfer to next job

Ingredient	Full name	Sign
Construction unit		
Monitor		

Note: Pictures are required during the acceptance process of each step.